

GOVERNMENT OF ANDHRA PRADESH  
ABSTRACT

Minor Irrigation – Construction of check dam across Haldi River near Damarancha village, Yeldurthy Mandal, Medak District – Revised administrative approval for Rs.301.50 lakh - Accorded – Orders – Issued.

=====

IRRIGATION & CAD (MI.T1) DEPARTMENT

G.O.Rt.no. 847

Dated:24.8.2013.  
Read the following:-

1. G.O.Rt.no.646, I & CAD (MI II) Department, dated 9.6.2010.
2. From the Chief Engineer, Minor Irrigation (T), Hyderabad, Lr. DCE /OT1/AE(R)/MDK/CD/Damarancha/2010, dated 23.4.2013  
<00>

ORDER:-

In the reference 2<sup>nd</sup> read above, the Chief Engineer, Minor Irrigation (T) has submitted Revised Estimate for the work “Construction of Check Dam across Haldi River near Damarancha (V), Yeldurthy (M), Medak District” for **Rs.301.50 lakh** stating that the administrative approval for subject work for **Rs.235.30 lakh was accorded vide G.O.Rt. no. 646, I & CAD (MI II) Department., dated 9.6.2010.** Technical sanction was accorded for Rs.233.50 lakh and the work was entrusted to M/s Nanitha Constructions, Hyderabad for Rs.213.66 lakh @ (-) 3.21 % less than the ECV of Rs.220.75 lakh with a period of completion in 9 months and extension of time granted up to 31.12.2012. The work could not be grounded until 26.4.2012 due to local problems. During execution of work Superintending Engineer, Sangareddy has inspected the site on 9.5.2012 and proposed deviations in excavation and extended up to returns & abutments. The Chief Engineer has approved the work slip for Rs.260.00 lakh at (+) 11.349% excess over sanction. The work is completed in all respects by 26.12.2012 and the final bill not yet paid. The agency in their letter dated 26.12.2012 have represented for payment of price adjustment of cement & steel **as per clause 26.21 of agreement.** As per GO Ms No. 94, TR & B Department., dated 16.4.2008 and G.O.Ms. No.1, Finance (W&P) Department., dated 25.2.2012, price adjustment clause is incorporated in the agreement at para 26.21. **Due to inclusion of price adjustment clause of cement and steel the total cost of work is exceeding the sanction powers of the Chief Engineer. Therefore, the Revised Estimate is necessitated. Therefore, the placing of Revised Estimate before the committee of Chief Engineers may not be required.**

2. Government after careful examination of the matter, hereby accord Revised administrative approval for Rs.301.50 lakh (Rupees three hundred and one lakh and fifty thousand only) for the work “Construction of Check Dam across Haldi River near Damarancha (V), Yeldurthy (M), Medak District”.

3. The expenditure sanctioned in para 2 above, shall be debited to the head of account “4702 COL on M I – MH 101 Surface Water - GH.11 Normal State Plan - SH (12) – Construction & Restoration of MI Sources – 530 Major Works - 531 Other Expenditure”.

**4. The Chief Engineer, Minor Irrigation (T), Hyderabad is directed to ensure that the price adjustment calculations are as per Agreement conditions and as per Government Orders.**

5. This order issues with the concurrence of Finance (Expr. PW I) Department, vide their U.O.no. 17786/443/Expr. PW- I/13, dated 10.7.2013.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

AJOYENDRA PYAL  
SPECIAL CHIEF SECRETARY TO GOVERNMENT

To  
The Chief Engineer, Minor Irrigation (T), Hyderabad.  
The District Collector, Medak

Copy to:

The Accountant General, A.P. Hyderabad.  
The Director of Works Accounts, M.J. Road, Hyderabad.  
The OSD to M (Minor Irrigation, APSIDC, LI, WALAMTARI & GWD)  
The PS to Spl. C.S to Government, I & CAD Department,  
The PS to Special Secretary to Government, I & CAD Department.  
SF/SC (C.No.10168/MI.T1/2013)

// FORWARDED : BY ORDER //

SECTION OFFICER